NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO/QC/YPD/AL-WT/2022-23

Date: 04-04-2022

To,
The Executive Engineer,
Yelahanka Project Division,
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Providing Walking track and other development works to Attur lake in Ward No.03 Attur

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
1	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and	Cum	66.37	6	Per 50 cum	Meets Morth V Revision Standards
2	KSRB 4-1.2 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and	Cum	1225.48	13	Per 100 cum	Meets Morth V Revision Standards
3	KSRB 14.6 : Providing and laying heavy duty cobble stones interlock pavers, using cement and course sand for manufacture	Sqm	8169.86	9	Per 1000 Sqm	Meets Morth V Revision Standards
4	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and	Nos	1473.00	3	Per 500 Nos	Meets Morth V Revision Standards

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill. The all the samples satisfies the standards requirements as per MORTH V Revision 2013.

Thanking you,

04/04/2022

With Regards,

For Newzen Consulting Engineers

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner